

2/3/2017 Hobbs 2274.5 Installed dual camera ports IAW STC # SA1010NW. See W & B, Equipment list and 337 this date. POH revised. Cabin placard installed. All components field = fabricated per engineering drawings, orders, and revisions. Installed and tensioned elevator as = well as elevator, aileron and rudder trim cables per Piper maintenance manual. Installed 2 ea = potter Brumfield PN WX23X1A1G50 ckt brakers on pilot panel. Routed 2 strands # 10 wire \_ from each CB to each outlet on the side wall opposite the cabin door. At cabin roof Aprox FS \_ 160, Installed "Aero Antenna Technology" GPS antenna for survey equipment PN: AT 1675- \_ 80W-tncf-000-RG-43-NM SN: 6052. Routed 2 strands RG143 coax to bkhd connectors on the \_ side wall opposite the cabin door. Repositioned Com 2 antenna from FS 153 to 113. Collins \_ com and nav radio removed from panel. Connector plates and cables coiled bagged and stowed \_ aft of the instrument panel center section. Work completed IAW AC 43.13-1B, Chapter 11. Operational flight test completed. Jay D. Hoogstra A&P / IA 3671902. *Jay D. Hoogstra*